Completion Report

1	Name of Wok	Improvements to roads and drains in Vijaya Bharathi School Surrounding and other area in Bagalagunte Ward No 14.
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 111 /19-20, Dt.29.07.2020
		EE/DZ/TS/72/19-20, Dt.11.08.2020
3	Head of Acount which is Chargeable	P-3485
4	Enstrument Order No. & Date	EE/DD/WO/34 /21-22, Dt.02.07.2021
5	Name of Contractor	KTR Construction
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.4923/22-23
	Page No	492201-492205
8	check Measurment of the Asst	06-07-2022
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
88.00 Lakhs	8666632/-	–	1,33,368/-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಬೃ.ಬೆಂ.ಮ.ಪಾ.
ಬಾಗಲಗುಂಟೆ. ವಾರ್ಡ್ ನಂ.14
ಬೆಂಗಳೂರು 560073

Scanned with OKEN Scanner